Vision Engineering Inc. | Bethel Township Municipal Authority

BTMA Daily Report

Thursday, October 15, 2009
Weather: 37 to 46 F Rain

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Grading
Marks Contracting continued to place and grade topsoil on the north portion of the waste water treatment plant site.

Driveway and Parking Area
Marks Contracting graded and compacted stone in the parking lot and driveway to the Frystown waste water treatment plant.

Verizon Pole Relocation
Verizon relocated their utility pole from the existing location which was in conflict with the driveway to a point north of the driveway.

Relocation of Verizon Utility Pole at Driveway to Frystown WWTP

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 2:30 pm

Frystown WWTP
JB Electric installed ceiling conduits for the various process panels in the Frystown waste water treatment plant control building.

Lateral Hookups

There were no residents from the Village of Frystown and Bethel that connected to the new sewage system.