

11/1/06

Bethel Township Municipal Authority
Monthly Report for November '06

Village of Frystown:

1. The easement work will continue over this next month. Currently 32 easements were submitted with descriptions and exhibits (mapping). There are approximately 22 remaining easements.
2. The Frystown Fire Company requested that we consider moving the sanitary line in the vicinity of their property. We would like to discuss this further with the board tonight for further direction in this regard. The archaeologists (RGA) submitted the Bethel Phase I Archaeological Survey to the PHMC on October 30 for their concurrence. RGA recommended that no additional archaeological investigations would be required.

Village of Bethel:

3. As requested last month we authorized the additional archaeological work be completed as necessitated by the final location of the pump stations.
4. The Part II permit applications, plans and supporting documents were forwarded to the Commonwealth of Pennsylvania Department of Environmental Protection. There was a slight delay in the submission due to receipt of supporting documents from the various vendors.
5. The E&SPC Report and Plan with the General Permit application and registrations for the proposed stream crossing and WWTP outfall structure will be submitted this week. The NPDES Permit application for discharges associated with construction activities and Post Construction Stormwater Management Plan and Report will also be submitted this week.
We would like some input on the extend of fencing around the Treatment Plant site for inclusion in the E&S plans.

General System Information & Logistics:

6. We would like to remind the Board, now that the Frystown Permits are in place and the Bethel Permits will be secured in the near future that there is a considerable amount of committed (for construction) capacity which is not officially reserved. As the Board is aware PENNVEST will only be financing existing infrastructure. Therefore the board may want to consider working on more formal commitments before the construction documents are prepared and the plans are finalized so that any adjustments can be made accordingly.
7. We have just started receiving phone calls from residents who received easement letters and sketches (exhibits). We were wondering how the Board would like us to handle these phone calls (policy) due to the nature of these calls (securing of easements).
8. The Architectural services are underway and continuing for the building layouts for the pump stations and the Treatment Plant sites. The layouts are being prepared in conjunction

with the Architect and the equipment manufacturers (pumps, blowers, etc.). A stronger focus will be made on this aspect this month (now that permit submissions are made).

9. We corresponded with Don Schwartz & Tom Essig (RCAP) and the income survey is continuing. Their efforts have now shifted to the door to door surveys in order to get the required response rate.

Should there be any questions, please feel free to contact me.

Sincerely,
Fisher Engineering, Inc.

John K. Roche, P.E.